

Chainage		Unit	No	Length (m)	Breadth (m) B1	Breadth (m) B2	Ave Breadth (m)(B1+ B2)/2	Depth (m)	Quantity	Remarks
From	To									
Item No.21	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @ 0.459cum, with superplasticiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness). including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cill, fillet etc. including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. (Page 13/4.11) - For New Drain									
Culverts-1-RAFT		Cum	1	17.00			1.50	0.300	7.65	✓
SIDE WALLS			2	17.00			0.30	0.900	9.18	✓
TOP SLAB			1	17.00			1.50	0.300	7.65	✓ 14/3/18
Drain-RAFT			1	16.90			1.90	0.200	6.42	✓ 17/3/18
SIDE WALLS			2	16.90			0.20	1.350	9.13	✓
TOP SLAB			1	16.90			1.90	0.200	6.42	✓
Circle Portion										
SIDE WALLS			2	3.40			0.30	1.800	3.67	✓
			2	3.50			0.30	1.800	3.78	✓
Total Qty									53.90	✓

Prashanth Road Infra Projects & Developers Pvt. Ltd.

Director

Contractor

Assistant Engineer
Project Sub Division
BBMP, Bangalore

Assst. Executive Engineer
Project Sub Division
BBMP, Bangalore
Bangalore